Blower Door Results Reporting

2023 Oregon Residential Specialty Code Compliance Checklist

This form provides the necessary information to demonstrate compliance with the sealing requirements of Section N1104.8.2 or Additional Measure No. 7 from Table N1101.1(2) in Chapter 11 of the Oregon Residential Specialty Code (ORSC). Where applicable, this form shall be provided to the local building official after testing and before the Certificate of Occupancy is issued.

Jurisdiction:

COMPANY INFORMATION

Company name:	CCB/EEAST no.:	
Address (Street or P.O. Box):	Phone:	
City:	State:	Zip:
Technician's name:	Email:	

PROJECT INFORMATION

Builder:	Community:	Lot:
Street address:		
City:	State: **OR**	Zip:
One-family, two-family, or townhouse:	Number of stories:	
Permit #:	Conditioned floor area (SF):	Conditioned volume (CF):

Section N1104.8.2 – Sealing Required

If selecting an Additional Measure No. 1 - 6 from Table N1101.1(2) enter the Blower Door Test Results below.

I hereby certify that the blower door test results are:_____ACH50 and_____CFM@50Pa and have been determined using standard industry protocol such as ANSI/RESNET/ICC 380.

☐ PASS – Less than or equal to 3.25 ACH50 ☐ FAIL – Greater than 3.25 ACH50

Table N1101.1(2) – Additional Measure No. 7

If selecting an Additional Measures No. 7 from Table N1101.1(2) enter the Blower Door Test Results below.

I hereby certify that the blower door test results are_____ACH50 and_____CFM@50Pa and have been determined using standard industry protocol such as ANSI/RESNET/ICC 380.

☐ PASS – Less than or equal to 2.75 ACH50 ☐ FAIL – Greater than 2.75 ACH50

TECHNICIANS NAME & SIGNATURE

Technician (print name)	Signature	Test Date

BCD Building Codes Division
Department of Consumer and Business Services

Published by Building Codes Division – April 1, 2024

REFERENCED CODE SECTIONS	
N1104.8.2 Sealing required. Exterior joints around window and door frames, between wall cavities and window or door frames, between walls and foundation, between walls and roof, between wall panels, at penetrations or utility services through walls, floors and roofs and all other openings in the exterior envelope shall be sealed in a manner approved by the *building official*. Sealing for the purpose of creating a continuous air barrier shall be in accordance with the applicable requirements of Table N1104.8, or the *dwelling* shall be tested to demonstrate a blower door result not greater than 3.25 ACH50.	ACH50 = (CFM50 x 60) / Conditioned Volume.

TABLE N1101.1(2) ADDITIONAL MEASURES	
7	**2.75 ACH AIR LEAKAGE CONTROL AND EFFICIENT VENTILATION**
	Achieve a maximum of 2.75 ACH50 whole-house air leakage when third-party tested and provide a whole-house ventilation system, including heat recovery with a minimum sensible heat recovery efficiency of not less than 66 percent and total fan efficacy of 1.6 CFM/Watt (combined input for supply and exhaust).